Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR No: 10/17-18

(For Other Works)

No. ***First & Final Bill*** Date...../...../2017 29/5/2017

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. 118 Dated 19/5/17 Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: **005-16-000013**

Schedule Docket No. Head of Account: P-3089 Est.Cost: **25.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Improvements to Roads and Drains at Srirampura Village in Ward No.05, Byatarayanapura Sub Division**

Name of Contractor and Full Address : *Sri. Gopi Reddy, No. 03, 1st Cross, 1st main, Ramachandrappa layout, Arebic Collage Post, Erannapalya, Bangalore-45.*

Reference to Agreement No. **BBMP/ EE/BTP/WO/205/ 2015-16** Date: **05.02.2016**

Certified that the measurements were taken by me on 26/5/17 and recorded of Pages **352916-352930** of measurement Book No.**3530** 116-17 and that the work is satisfactorily executed.

G o Pi Reddy
Contractor

Jharadwaj
Officer in-charge of work

Certified that the measurement were taken by me on 26/5/2017 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....	Amount	2294143-00
adjusted towards cash advance recovery of		
b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.		
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		

IT	22941-00
VAT	91766-00
Cess	22941-00
CBF	2294-00
LR	25236-00
Fine	3510-00
Adj	168688-00
Charges	21,25,455-00

G o Pi Reddy
Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)
Witness
1.
2.
Dated Signature of Contractor G o Pi Reddy

Stamp

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

22.94.143-00
1.68.688-00
21,25,455-
Rs. Twenty one Lakhs twenty five Thousand four hundred fifty five only.
19/6

Executive Engineer

Initials of Officer making payment

Sl. No.	Descriptions	Unit
1	KSRB 2-1.1: Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications, complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in **Hard soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Removing B.S Slab of Drain and stacking complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Refixing stone slabs of drains and pointing in C.M (1:3) complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc, complete -do- 7.5 cms thick complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	KSRB-4-1.3 : Providing and laying in position **plain cement concrete of mix M 1:4:8** withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
7	KSRB 5.2.3 Providing and constructing granite / trap / basalt Size stone masonry **in foundation** with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
8	KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry **in basement** with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
10	KSRB 4-1.7 : : Providing and laying in position plain cement concrete of mix **1:3:6** withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
11	KSRB 15.1.3: Providing **FLush pointing** to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
12	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix **M20** withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
13	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Qtl

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	297.00	130.00	38610.00	297.00	38610.00	
-	-	13.31	240.00	3194.00	13.31	3194.00	
-	-	1452.00	50.00	72600.00	1452.00	72600.00	
-	-	1452.00	70.00	101640.00	1452.00	101640.00	
-	-	363.00	625.00	226875.00	363.00	226875.00	
-	-	152.65	4450.00	679293.00	152.65	679293.00	
-	-	3.51	3650.00	12812.00	3.51	12812.00	
-	-	2.93	4350.00	12746.00	2.93	12746.00	
-	-	7.62	250.00	1905.00	7.62	1905.00	
-	-	1.04	4800.00	4992.00	1.04	4992.00	
-	-	6.50	85.00	553.00	6.50	553.00	
-	-	2.47	6000.00	14820.00	2.47	14820.00	
-	-	0.20	77000.00	15400.00	0.20	15400.00	

14	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 for raft foundation, column footing, main and secondary beams. complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
15	KSRRB M2600-3: (ii) Providing & fixing 20 mm thick compressible fibre board in expansion joint complete as per drawing & technical specification complete as per specifications, complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	M
16	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
17	KSRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to **wet mix macadam** specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
18	KSRRB 500-4: providing and applying **primer coat** from 7.5 to 9.8 kg and 9.8 to 12.2kg per 10 sqm for surfaces of low and medium porosity respectively over prepared surface of granular base with cut bank M.C-70 or any other bitumen mixed with diesel at 10 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specificationsDo- Medium Porosity complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
19	KSRRB M500-18: Providing and laying **semi dense bituminous concrete 25mm thick** with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
20	Lead for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km complete as per specificationswith all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
	Gross Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

-	-	100.50	5500.00	552750.00	100.50	552750.00	
-	-	201.00	130.00	26130.00	201.00	26130.00	
-	-	1005.00	90.00	90450.00	1005.00	90450.00	
-	-	150.00	1300.00	195000.00	150.00	195000.00	
		750.00	70.00	52500.00		52500.00	
		18.63	9342.68	174054.00		174054.00	
		297.00	60.00	17820.00		17820.00	
				2294790.00		2294790.00	

Rs: 2294143-00 Rs: 22.94.143-00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24